

## WEEKLY CONSTRUCTION UPDATE

<b>Project Title:</b> Whitman 20-Inch Force Main Replacement CWSRF - 6885		<b>Report #:</b> EP - 6-24-2022
<b>Project Location:</b> Brockton, MA and Whitman, MA	<b>From:</b> 6/20/2022	<b>Week:</b> 10
<b>Client:</b> Whitman, MA	<b>To:</b> 6/24/2022	<b>Engineer Project #:</b> 279-1901
<b>On-Site Engineer:</b> Hank Hamrahi, Environmental Partners	<b>Contact:</b> (508) 208-8682	
<b>Contractor:</b> C. Naughton Corp.		

### CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew on site this week. They installed approximately 260 LF of new 20-inch PVC sewer main along Auburn Street from Monday, 6/20 through Thursday, 6/23. Approximately 30% percent of the new sewer main on Auburn Street is completed.
2. C. Naughton encountered some ledge along Auburn Street that needed to be removed as part of the sewer main installation.
3. Asbestos pipe was encountered on Thursday, 6/23. 27 LF of pipe was removed and properly disposed.
4. C. Naughton to continue installation of the 20-inch PVC sewer main on Auburn Street on Friday, 6/24. All trenches will be backfilled, compacted, and paved prior to leaving for the week.

### WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will start installation of the new water main along Auburn Street during the week of 6/27. Only the water main crew will be on-site for work during this week of 6/27. The sewer main crew will return after the Fourth of July.
2. C. Naughton is maintaining a detour of Auburn Street while sewer work is on-going. C. Naughton will maintain access for local residents and for emergency vehicles while the detour is on-going.

## PROJECT PHOTOS



*Photo 1: Trench Compaction After Paving*



*Photo 2: Crushed Stone Placed After Pipe Installation*



*Photo 3: Rock Breaking via Hammer*



*Photo 4: Removal and Disposal of 6" Asbestos Pipe*

**Prepared By:** Amanda Shanahan, Project Engineer, Environmental Partners Group, LLC  
**Reviewed By:** Andrew Grota, Project Manager, Environmental Partners Group, LLC